

Air temperature checks																				
Temperature (Deg C)	110																			
	100																			
	90																			
	80																			
	70																			
	60											60								
	50							52	54	56	58									
	40					44	48													
	30				39															
	20	22	22	28																
	10																			
	0																			
Time (Minutes)																				
Ambient Temperature					Set Point Temperature					Time Taken to Achieve Set Point					Actual Booth Temp.					
22					60					10					60 at inlet 59 at extract					
Air Flows																				
please refer to air flow specification sheets to ensure air flow requirements are met.																				
Extraction Type				Rear Wall				Air Flow m <sup>3</sup> /h				48,543								
Sample Area Length: m				1.85				Sample Area: m <sup>2</sup>				9.44								
Sample Area Width: 1m				0.85				Duct Diameter: M				1								
Number of Sample Points:				6				Average Air Flow M/S				1.43								
Tests Per Sample Point:				2				Duct Air Speed M/S				17.17								
engineer notes								Full Load												
no electrical drawings. please send to site ASAP										P1		P2		P3						
								Spray		17a		18.7a		18.1						
								Aqua		11.8a		13.4a		12.8a						
								Aqua on Bake		n/a		n/a		n/a						
								Bake		19.3a		21.6a		20.2a						
								ECO		9.3a		10.8a		10.7a						
								COOLDOWN		16.8a		18.5a		17.8a						
The Booth has been commissioned and the Burner and Spraybooth, have been left in a safe working order.																				
Engineers Name								Rob Nicoll /Paul Smith												
I certify that the work has been carried out Satisfactorily and the booth has been handed over to me																				
Customer Name										Customer Signature										

Spraybooth Technology Limited

8 Ballingdon Hill Industrial Estate, Sudbury, Suffolk CO10 0DX



Tel: 01787 313550      FAX: 01787 314542  
Email: [enquires@sprayboothtechnology.co.uk](mailto:enquires@sprayboothtechnology.co.uk)

